

MSU Pride Community Center Physical Space Proposal:

Timeline of Events:

Wednesday, September 22nd, 2021 to Thursday, September 23rd, 2021 → Basic Cleaning, Removing Furniture temporarily (preparing the room to paint)

- Number of people: 3 (Matt (AD), 1 other exec)
- Time: 1:00pm to 5:00pm
- \$150 from PCC budget to repaint; \$50 for other miscellaneous costs

Friday, September 24th, 2021 → Priming the PCC walls (paint primer)

- Number of people: 3 (Matt (AD), 1 other exec)
- Time: 1:00-3:00pm

Saturday, September 25th, 2021 → Repainting the Physical Space Day 1 (coat #1)

- Number of people: 3 (Matt (AD), 1 other exec)
- 1:00-3:00pm

Sunday, September 26th, 2021 → Repainting the Physical Space Day 2 (coat #2) and starting to work the PCC front room layout

- Number of people: 3 (Matt (AD), 1 other exec)
- Time: 1:00-4:00pm

Monday, September 27th, 2021 to Friday, October 1st, 2021 → Reconstructing/Redesigning Space

- Number of people: 3 (Matt (AD), 1 other exec)
- Putting back furniture we want (accessible furniture), decorating with community art, constructing our changeroom (putting the gender-affirming gear, and clothing drive with it), reorganizing the PCC library (getting rid of what we don't need/want)
- 1:00-4:00pm